

Invoice #19330
Westheimer Exit

<u>ML</u>	<u>Other</u>
	3

Section 3. Pricing and Delivery Information

As part of TransCore's proposal, the table on the following page provides pricing for the proposed TollVision system and pricing to install and maintain that system. Since the task/item breakdown is not specific to the location of cameras or existing site-conditions, TransCore assumes the following in the pricing structure to install and maintain the VES cameras specified within this proposal:

1. Unit labor pricing has been provided for the installation of VES at a single mainline lane where three (3) existing cameras will be replaced and minimal infrastructure improvement costs will be required.
2. Unit labor pricing has been provided for the installation of VES at 'other' lanes – including ramps and mainline plaza lanes – where there is no existing VES infrastructure. This price includes required infrastructure improvement costs and the integration of VES equipment into an existing toll collection booth or cabinet. This price also assumes that one (1) camera will be installed per 'other' lane.
3. All prices include freight.
4. All communications costs (installation and integration) and any costs considered incidental to communications have been excluded due to un-specified existing conditions and locations.
5. Pricing assumes no full-depth pavement repair at 'other' lanes and thus excludes costs to cut new loops.
6. Pricing assumes that all lane closures will be provided by HCTRA.
7. Annual maintenance pricing is provided in a lump sum amount per the number of TollVision system cameras deployed throughout the HCTRA toll road network. This annual amount applies once the first camera in each grouping becomes operational.

251730334

ATTACHMENT "A"

Best and Final Offer:

1. VES Camera	Each	600	\$1,779.00	\$1,779.00	\$1,067,400.00
2. VES Camera Housing	Each	360	\$2,226.00	\$2,226.00	\$801,360.00
3. Camera Junction Box (1 camera/lane)	Each	302	\$3,190.00	\$3,190.00	\$963,380.00
4. Camera Junction Box (3 cameras/lane)	Each	93	\$3,945.00	\$3,945.00	\$366,885.00
5. LED Illuminator	Each	500	\$2,919.00	\$2,919.00	\$1,459,500.00
6. LED Illuminator bracket	Each	500	\$130.00	\$130.00	\$65,000.00
7. VES Controller (1-4 cameras)	Each	40	\$8,354.00	\$8,354.00	\$334,160.00
8. VES Controller (1-8 cameras)	Each	65	\$9,101.00	\$9,101.00	\$591,565.00
9. Plaza Image Computer	Each	1	\$9,677.00	\$9,677.00	\$9,677.00
10. a. OCR System - Hardware	Each	12	\$6,894.00	\$6,894.00	\$82,728.00
b. OCR System - Software License	Each	11	\$4,080.00	\$4,080.00	\$44,880.00
SUBTOTAL - MATERIALS					\$5,786,535.00
11. 'Other' Lane Installation (Labor + Materials)	Each	390	\$22,749.00	\$22,749.00	\$8,872,110.00
SUBTOTAL - LABOR					\$8,872,110.00
12. Annual VES Maintenance (Cameras 321 - 400)	Lot	1	\$140,000.00	\$140,000.00	\$140,000.00
13. Annual VES Maintenance (Cameras 401 - 480)	Lot	1	\$140,000.00	\$140,000.00	\$140,000.00
14. Annual VES Maintenance (Cameras 481 - 640)	Lot	1	\$140,000.00	\$140,000.00	\$140,000.00
15. Annual VES Maintenance (Cameras 641 - 800)	Lot	1	\$140,000.00	\$140,000.00	\$140,000.00
16. Annual VES Maintenance (Cameras 801 - 960)	Lot	1	\$140,000.00	\$140,000.00	\$140,000.00
SUBTOTAL - MAINTENANCE					\$700,000.00
TOTAL					\$15,358,645.00

Equipment warranty is for one year.

Equipment can be delivered within 90 days upon receipt of release request for the associated purchase order resulting from this RFP.

RENEWAL

Bidder agrees to renew this contract for the time frame stated below under the same terms and conditions and pricing as the original contract. If bidder does not wish to be considered for renewal, write "N.A." in the space provided.

Renewal Year 1: (2009 - 2010) YES

Renewal Year 2: (2010 - 2011) YES

Renewal Year 3: (2011 - 2012) YES*

Renewal Year 4: (2012 - 2013) YES*

* The pricing for the renewal in years 3 and 4 shall be adjusted by dividing the Consumer Price Index (CPI) (CPI-U for Houston, Texas) of the latest full month for which public statistics are available at the end of renewal year 2, by the CPI value for the month and year on which this Contract is executed. The quotients so derived shall then be multiplied by the unit prices listed above and the new unit prices shall be used for renewal years 3 and 4. The CPI values used in such computations shall be as published in the Monthly Labor Review by the U.S. Department of Labor, Bureau of Labor Statistics.

RECEIVING FORM

'10 APR 9 PM3:11

Date: 04/08/10Section/Person Responsible for PO: Facilities-Maintenance/Marisela VegaPurchase Order #: P156924 ✓Approved CCVendor Name: TRANSCOREDate 4-22-10Invoice #: 18956 ✓Batch AK419CKOInvoice Amount: \$301,133.00 ✓CC Date 4-27-10

Description:

VES EQUIPMENT: VES CONTROLLERS, PLAZA IMAGE COMPUTERS, OCR
HARDWARE & SOFTWARE AND INSTALLATION

		Installation of VES Equipment
		@ Gessner & Westheimer
		Entrance ramp

ORG: 53005006

OBJ: 623000

P.O. BALANCE: \$6,356,008.68

Approved for Payment

Lisa Custanide4/9/20104/9/10
Section Approval

Authorized Signature

Date

Revised 10/2/06

INVOICE

TRANSCORE.

Invoice No. 18956	HCTRA Purchase Order No. P149789 P156924	Invoice Date: 3/31/10	Due Date: 5/01/10					
Vendor No. 251730334	TransCore Project No. 1308054	Customer No.: H0013						
Name of Project: HCTRA VES UPGRADE								
Name of Contractor: TransCore								
Bill to: Harris County Toll Road Authority 7701 Wilshire Place Drive Houston, TX 77040 Attention: Chuck Sanders		Remit to: TransCore Holdings, Inc. 36120 Treasury Center Chicago, IL 60694-8100						
SUMMARY OF WORK FOR WHICH PAYMENT IS REQUIRED								
Item	Item	Total Contract Quantity	Unit Contract Amount	Total Contract Amount	Previous Quantity Invoiced	Previous Amount Invoiced	Current Month Quantity	Current Month Amount
1	VES Camera	400	\$ 1,779.00	\$ 711,600.00	400	\$ 711,600.00	0	\$ -
2	VES Camera Housing	120	\$ 2,226.00	\$ 267,120.00	120	\$ 267,120.00	0	\$ -
3	Camera Junction Box (1 camera/lane)	55	\$ 3,190.00	\$ 175,450.00	55	\$ 175,450.00	0	\$ -
4	Camera Junction Box (3 camera/lane)	25	\$ 3,945.00	\$ 98,625.00	38	\$ 148,910.00	0	\$ -
5	a. LED Illuminator	300	\$ 2,919.00	\$ 875,700.00	300	\$ 875,700.00	0	\$ -
	b. No Charge LED Illuminator	25	\$ -	\$ -	46	\$ -	0	\$ -
6	a. LED Illuminator Bracket	300	\$ 130.00	\$ 39,000.00	300	\$ 39,000.00	0	\$ -
	b. No Charge LED Illuminator Bracket	25	\$ -	\$ -	46	\$ -	0	\$ -
7	LED Illuminator Junction Box	200	\$ 1,744.00	\$ 348,800.00	0	\$ -	0	\$ -
8	VES Controller (1-4 cameras)	50	\$ 8,354.00	\$ 417,700.00	50	\$ 417,700.00	0	\$ -
9	VES Controller (1-8 cameras)	60	\$ 9,101.00	\$ 546,060.00	60	\$ 546,060.00	6	\$ 54,606.00
10	Plaza Image Computer	25	\$ 9,677.00	\$ 241,925.00	25	\$ 241,925.00	7	\$ 67,739.00
11	a. OCR System Hardware	70	\$ 6,894.00	\$ 482,580.00	70	\$ 482,580.00	8	\$ 55,152.00
	b. OCR System Software License	70	\$ 4,080.00	\$ 285,600.00	70	\$ 285,600.00	8	\$ 32,640.00
12	OCR Tuning	3	\$ 30,936.00	\$ 92,808.00	0	\$ -	0	\$ -
13	Initial Commissioning and Testing	1	\$ 12,410.02	\$ 12,410.02	1	\$ 12,410.02	0	\$ -
	Subtotal - Materials			\$ 4,595,378.02	1581	\$ 4,205,055.02	28	\$ 210,137.00
14	Mainline Lane Installation (Labor + Materials)	92	\$ 9,615.00	\$ 884,580.00	101	\$ 971,115.00	0	\$ -
15	Other Lane Installation (Labor + Materials)	124	\$ 22,749.00	\$ 2,820,876.00	124	\$ 2,820,876.00	4	\$ 90,996.00
	Subtotal - Labor			\$ 3,705,456.00		\$ 3,791,991.00		\$ 90,996.00
							Current Invoice Amount	\$ 301,133.00
							Total Amount Invoiced to Date	\$ 8,298,179.02
							Contract Amount	\$ 8,300,834.00
							Amount Remaining	\$ 2,654.98

Submitted By:

Rou Ban

TransCore

Date: 3/31/2010

RECEIVED
HARRIS COUNTY
TOLL ROAD AUTHORITY
HOUSTON TEXAS

2010 APR 14 AM 8:02

CONTRACT REVIEWED

CK 4/19/10

4/19/10

RECEIVING FORM

'10 MAR 23 AM 9:53

Date: 03/11/10Section/Person Responsible for PO: Facilities-Maintenance/Marisela VegaPurchase Order #: P156924 ✓Approved CGVendor Name: TRANSCOREDate 4-5-10Invoice #: 18830 ✓Batch AK 330 CK1Invoice Amount: \$600,179.00 ✓CC Date 4-13-10

Description:

VES EQUIPMENT: LED ILLUMINATORS, LED ILLUMINATOR BRACKETS AND
INSTALLATION

ORG: 53005006

OBJ: 623000

P.O. BALANCE: \$6,657,141.68

Approved for Payment

Kay Anne3/17/10

Authorized Signature

Date

Ant
3/16/10
Section Approval

Revised 10/2/06

'10 MAR 23 AM 9:53

'10 APR 1 PM 2:15

INVOICE

PA10

TRANSCORE

Invoice No. 18830	HCTRA Purchase Order No. P156924	Invoice Date: 2/23/10	Due Date: 3/23/10					
Vendor No. 251730334	TransCore Project No. 1309121	Customer No.: H0013						
Name of Project: HCTRA VES UPGRADE								
Name of Contractor: TransCore								
Bill to: Harris County Toll Road Authority 7701 Wilshire Place Drive, 5th floor Houston, TX 77040 Attention: Chuck Sanders		Remit to: TransCore Holdings, Inc. 36120 Treasury Center Chicago, IL 60694-8100						
SUMMARY OF WORK FOR WHICH PAYMENT IS REQUIRED								
Item	Item	Total Contract Quantity	Unit Contract Amount	Total Contract Amount	Previous Quantity Invoiced	Previous Amount Invoiced	Current Month Quantity	Current Month Amount
1	VES Camera	600	\$ 1,779.00	\$ 1,067,400.00	603	\$ 1,072,737.00	0	\$ -
2	VES Camera Housing	360	\$ 2,226.00	\$ 801,360.00	360	\$ 801,360.00	0	\$ -
3	Camera Junction Box (1 camera/lane)	302	\$ 3,190.00	\$ 963,380.00	340	\$ 1,084,600.00	0	\$ -
4	Camera Junction Box (3 camera/lane)	93	\$ 3,945.00	\$ 366,885.00	95	\$ 374,775.00	0	\$ -
5	a. LED Illuminator	500	\$ 2,919.00	\$ 1,459,500.00	333	\$ 972,027.00	167	\$ 487,473.00
	b. No Charge LED Illuminator		\$ -	\$ -	39	\$ -	0	\$ -
6	a. LED Illuminator Bracket	500	\$ 130.00	\$ 65,000.00	333	\$ 43,290.00	167	\$ 21,710.00
	b. No Charge LED Illuminator Bracket		\$ -	\$ -	39	\$ -	0	\$ -
7	LED Illuminator Junction Box		\$ 1,744.00	\$ -	0	\$ -	0	\$ -
8	VES Controller (1-4 cameras)	40	\$ 8,354.00	\$ 334,160.00	57	\$ 476,178.00	0	\$ -
9	VES Controller (1-8 cameras)	65	\$ 9,101.00	\$ 591,565.00	75	\$ 682,575.00	0	\$ -
10	Plaza Image Computer	1	\$ 9,677.00	\$ 9,677.00	0	\$ -	0	\$ -
11	a. OCR System Hardware	12	\$ 6,894.00	\$ 82,728.00	0	\$ -	0	\$ -
	b. OCR System Software License	11	\$ 4,080.00	\$ 44,880.00	0	\$ -	0	\$ -
12	OCR Tuning	0	\$ 30,636.00	\$ -	0	\$ -	0	\$ -
13	Initial Commissioning and Testing	0	\$ 12,410.02	\$ -	0	\$ -	0	\$ -
	Subtotal - Materials			\$ 5,786,635.00	2274	\$ 5,507,542.00	334	\$ 509,183.00
14	Mainline Lane Installation (Labor + Materials)	0	\$ 9,615.00	\$ -	7	\$ 67,305.00	0	\$ -
15	Other Lane Installation (Labor + Materials)	390	\$ 22,749.00	\$ 8,872,110.00	68	\$ 1,546,832.00	4	\$ 90,996.00
	Subtotal - Labor			\$ 8,872,110.00		\$ 1,614,237.00		\$ 90,996.00
							Current Invoice Amount	\$ 600,179.00
							Total Amount Invoiced to Date	\$ 7,721,958.00
							Contract Amount	\$ 14,658,645.00
							Amount Remaining	\$ 6,936,687.00

Submitted By:

Ron Barr

TransCore

Date: 2/23/2010

HCTRA
10 MAR - 8 PM 2:32

2011 MAR 24 PM 3:27

HARRIS COUNTY
TOLL ROAD
AUTHORITY
1001 FOSTER
HOUSTON, TX 77002

RECEIVING FORM

'10 JAN 26 AM 10:10

Date: 01/07/10Section/Person Responsible for PO: Facilities-Maintenance/Marisela VegaPurchase Order #: P156924Approved CCVendor Name: TRANSCOREDate 2-5-10Invoice #: 18634Batch AK 203 CK1Invoice Amount: \$352,495.00CC Date 2-9-10

Description:

VES EQUIPMENT: LED ILLUMINATORS, LED ILLUMINATOR BRACKETS, AND
INSTALLATION

ORG: 53005006

OBJ: 623000

P.O. BALANCE: \$7,257,320.68

Approved for Payment


Lin Caracul1/25/2010Section Approval

Authorized Signature

Date

Revised 10/2/06

TRANSCORE.

Invoice No: 18634	HCTRA Purchase Order No: P156924	Invoice Date: 12/21/09	Due Date: 1/21/10						
Vendor No: 251730334	TransCore Project No: 1309121	Customer No.: H0013							
Name of Project: HCTRA VES UPGRADE									
Name of Contractor: TransCore									
Bill to: Harris County Toll Road Authority 330 Meadowlark Road Houston, TX 77067 Attention: Chuck Sanders		Remit to: TransCore Holdings, Inc. 36120 Treasury Center Chicago, IL 60654-6100							
SUMMARY OF WORK FOR WHICH PAYMENT IS REQUIRED									
Item	Item	Total Contract Quantity	Unit Contract Amount	Total Contract Amount	Previous Quantity Invoiced	Previous Amount Invoiced	Current Month Quantity	Current Month Amount	Accumulative Amount
1	VES Camera	600	\$ 1,779.00	\$ 1,067,400.00	603	\$ 1,072,737.00	0	\$ -	\$ 1,072,737.00
2	VES Camera Housing	360	\$ 2,226.00	\$ 801,360.00	360	\$ 801,360.00	0	\$ -	\$ 801,360.00
3	Camera Junction Box (1 camera/lane)	302	\$ 3,190.00	\$ 963,380.00	340	\$ 1,084,600.00	0	\$ -	\$ 1,084,600.00
4	Camera Junction Box (3 camera/lane)	93	\$ 3,945.00	\$ 366,885.00	95	\$ 374,775.00	0	\$ -	\$ 374,775.00
5	a. LED Illuminator	500	\$ 2,919.00	\$ 1,459,500.00	296	\$ 864,024.00	37	\$ 108,003.00	\$ 972,027.00
	b. No Charge LED Illuminator		\$ -	\$ -	39	\$ -	0	\$ -	\$ -
6	a. LED Illuminator Bracket	500	\$ 130.00	\$ 65,000.00	296	\$ 38,480.00	37	\$ 4,810.00	\$ 43,290.00
	b. No Charge LED Illuminator Bracket		\$ -	\$ -	39	\$ -	0	\$ -	\$ -
7	LED Illuminator Junction Box		\$ 1,744.00	\$ -	0	\$ -	0	\$ -	\$ -
8	VES Controller (1-4 cameras)	40	\$ 8,354.00	\$ 334,160.00	57	\$ 476,178.00	0	\$ -	\$ 476,178.00
9	VES Controller (1-8 cameras)	85	\$ 9,101.00	\$ 501,585.00	75	\$ 682,575.00	0	\$ -	\$ 682,575.00
10	Piazza Image Computer	1	\$ 9,677.00	\$ 9,677.00	0	\$ -	0	\$ -	\$ -
11	a. OCR System Hardware	12	\$ 6,894.00	\$ 82,728.00	0	\$ -	0	\$ -	\$ -
	b. OCR System Software License	11	\$ 4,080.00	\$ 44,880.00	0	\$ -	0	\$ -	\$ -
12	OCR Tuning	0	\$ 30,936.00	\$ -	0	\$ -	0	\$ -	\$ -
13	Initial Commissioning and Testing	0	\$ 12,410.02	\$ -	0	\$ -	0	\$ -	\$ -
	Subtotal - Materials			\$ 5,786,535.00	2290	\$ 5,394,729.00	74	\$ 112,813.00	\$ 5,507,542.00
14	Mainline Lane Installation (Labor + Materials)	0	\$ 9,615.00	\$ -	1	\$ 9,615.00	6	\$ 57,690.00	\$ 67,305.00
15	Other Lane Installation (Labor + Materials)	390	\$ 22,749.00	\$ 8,872,110.00	60	\$ 1,364,940.00	8	\$ 181,992.00	\$ 1,546,932.00
	Subtotal - Labor			\$ 8,872,110.00		\$ 1,374,555.00		\$ 239,882.00	\$ 1,614,237.00
Submitted By: 		Date: 12/21/2009		Cumulative Total to Date		\$ 7,121,779.00			
TransCore				Total Previous Invoice		\$ 2,244,985.00			
				Current Invoice		\$ 352,495.00			

1/22/10

10 JAN 26 AM 10:10

2/3/10
CK

2010 JUN 29 PM 8:41

RECEIVED
HARRIS COUNTY CLERK
JAN 10 1961

m.v

RECEIVING FORM

TRA AP DEC23'09AM11.70

Date: 10/05/09

Section/Person Responsible for PO: Facilities-Maintenance/Felita Fischer

Purchase Order #: P156924

Vendor Name: Transcore

Approved AK

Invoice #: 18363

Date 11/8/10

Invoice Amount: \$2,244,985.00

Batch AK107CKO

Description:

VES EQUIPMENT (VES Camera, Camera Housing, VES Controllers, Hardware & Software License) and Installation Labor

		Equipment for VES including
		the spurs, including equipment
		for NE.

Org Key: 53005006

Object Code: 623000

P.O. BALANCE: \$7,609,815.68

Approved for Payment

Rita Gustafson

11/11/09

(CF)

OK TODAY
Felita Fischer
Section Approval

Authorized Signature

Date

Revised 10/2/06

INVOICE

TransCore.

Invoice No. 18363	HCTRA Purchase Order No. P156924	Invoice Date: 9/28/09	Due Date: 9/28/09
Vendor No. 251730334	TransCore Project No. 1309121	Customer No.: H0013	

Name of Project: HCTRA VES UPGRADE


Name of Contractor: TransCore

Bill to: Harris County Toll Road Authority
330 Meadowfern Road
Houston, TX 77067
Attention: Chuck Sanders

Remit to: TransCore Holdings, Inc.
38120 Treasury Center
Chicago, IL 60694-6100

SUMMARY OF WORK FOR WHICH PAYMENT IS REQUIRED

Item	Item	Total Contract Quantity	Unit Contract Amount	Total Contract Amount	Previous Quantity Invoiced	Previous Amount Invoiced	Current Month Quantity	Current Month Amount	Accumulative Amount
1	VES Camera	600	\$ 1,779.00	\$ 1,067,400.00	68	\$ 120,972.00	535	\$ 951,765.00	\$ 1,072,737.00
2	VES Camera Housing	360	\$ 2,228.00	\$ 801,360.00	360	\$ 801,360.00	0	\$ -	\$ 801,360.00
3	Camera Junction Box (1 camera/lane)	302	\$ 3,190.00	\$ 963,380.00	234	\$ 748,480.00	106	\$ 338,140.00	\$ 1,084,600.00
4	Camera Junction Box (3 camera/lane)	93	\$ 3,945.00	\$ 366,885.00	86	\$ 339,270.00	9	\$ 35,505.00	\$ 374,775.00
5	a. LED Illuminator	500	\$ 2,919.00	\$ 1,459,500.00	296	\$ 864,024.00	0	\$ -	\$ 864,024.00
	b. No Charge LED Illuminator		\$ -	\$ -	39	\$ -	0	\$ -	\$ -
6	a. LED Illuminator Bracket	500	\$ 130.00	\$ 65,000.00	296	\$ 38,480.00	0	\$ -	\$ 38,480.00
	b. No Charge LED Illuminator Bracket		\$ -	\$ -	39	\$ -	0	\$ -	\$ -
7	LED Illuminator Junction Box		\$ 1,744.00	\$ -	0	\$ -	0	\$ -	\$ -
8	VES Controller (1-4 cameras)	40	\$ 8,354.00	\$ 334,160.00	57	\$ 478,178.00	0	\$ -	\$ 478,178.00
9	VES Controller (1-8 cameras)	65	\$ 9,101.00	\$ 591,565.00	75	\$ 682,575.00	0	\$ -	\$ 682,575.00
10	Plaza Image Computer	1	\$ 9,677.00	\$ 9,677.00	0	\$ -	0	\$ -	\$ -
11	a. OCR System Hardware	12	\$ 6,894.00	\$ 82,728.00	0	\$ -	0	\$ -	\$ -
	b. OCR System Software License	11	\$ 4,080.00	\$ 44,880.00	0	\$ -	0	\$ -	\$ -
12	OCR Tuning	0	\$ 30,936.00	\$ -	0	\$ -	0	\$ -	\$ -
13	Initial Commissioning and Testing	0	\$ 12,410.02	\$ -	0	\$ -	0	\$ -	\$ -
	Subtotal - Materials			\$ 5,786,535.00	1550	\$ 4,069,319.00	650	\$ 1,325,410.00	\$ 5,394,729.00
14	Mainline Lane Installation (Labor + Materials)	0	\$ 9,615.00	\$ -	0	\$ -	1	\$ 9,615.00	\$ 9,615.00
15	Other Lane Installation (Labor + Materials)	390	\$ 22,749.00	\$ 8,872,110.00	20	\$ 454,980.00	40	\$ 909,960.00	\$ 1,364,940.00
	Subtotal - Labor			\$ 8,872,110.00		\$ 454,980.00		\$ 919,575.00	\$ 1,374,535.00

Submitted By:  TransCore	Date: 9/28/2009	Cumulative Total to Date	\$ 6,769,284.00
		Total Previous Invoice	\$ 593,129.00
		Current Invoice	\$ 2,244,965.00

2009 DEC 30 PM 2:30
HARRIS COUNTY TOLL ROAD AUTHORITY
HOUSTON, TX 77067


12/8/09

TRA AP JAN 8 '10 AM 9.0

RECEIVING FORM

TRA AP AUG21'09 PM 3:10

Date: 08/04/09

Section/Person Responsible for PO: Facilities-Maintenance/Marisela Vega

Purchase Order #: P156924 (Pay on line item #1- Org Key: 53005006 / Obj Code: 623000)

Vendor Name: TRANSCORE

Approved CC

Invoice #: SEE BELOW

Date 9-9-09

Invoice Amount: SEE BELOW

Batch AT 904 SSC

Description:

18144 ✓	\$878,338.00	VES EQUIPMENT: IMAGE COMPUTER, HARDWARE, SOFTWARE, INSTALLATION
18145 ✓	\$1,872,244.00	VES EQUIPMENT: CAMERA HOUSING, CONTROLLERS, INSTALLATION

ORG KEY: 53005006

OBJECT CODE: 623000

PO BALANCE: \$9,913,134.01

Approved for Payment

John C. Zyl
Authorized Signature

21 Aug. 09
Date

Marisela Vega
Section Approval

Revised 10/2/06

INVOICE

TRANSCORE.

Invoice No. 18144	HCTRA Purchase Order No. P156924	Invoice Date: 7/23/09	Due Date: 8/23/09
Vendor No. 251730334	TransCore Project No. 1308054	Customer No.: H0013	

Name of Project: HCTRA VES UPGRADE

Name of Contractor: TransCore

251730334

Bill to: Harris County Toll Road Authority
330 Meadowfern Road
Houston, TX 77067
Attention: Chuck Sanders

Remit to:

TransCore Holdings, Inc.
38120 Treasury Center
Chicago, IL 60694-6100 **P3**

SUMMARY OF WORK FOR WHICH PAYMENT IS REQUIRED

Item	Item	Total Contract Quantity	Unit Contract Amount	Total Contract Amount	Previous Quantity Invoiced	Previous Amount Invoiced	Current Month Quantity	Current Month Amount	Accumulative Amount
1	VES Camera	400	\$ 1,779.00	\$ 711,600.00	400	\$ 711,600.00	0	\$ -	\$ 711,600.00
2	VES Camera Housing	120	\$ 2,228.00	\$ 267,120.00	120	\$ 267,120.00	0	\$ -	\$ 267,120.00
3	Camera Junction Box (1 camera/lane)	55	\$ 3,190.00	\$ 175,450.00	55	\$ 175,450.00	0	\$ -	\$ 175,450.00
4	Camera Junction Box (3 camera/lane)	25	\$ 3,945.00	\$ 98,625.00	38	\$ 149,910.00	0	\$ -	\$ 149,910.00
5	a. LED Illuminator	300	\$ 2,919.00	\$ 875,700.00	300	\$ 875,700.00	0	\$ -	\$ 875,700.00
	b. No Charge LED Illuminator	25	\$ -	\$ -	46	\$ -	0	\$ -	\$ -
6	a. LED Illuminator Bracket	300	\$ 130.00	\$ 39,000.00	300	\$ 39,000.00	0	\$ -	\$ 39,000.00
	b. No Charge LED Illuminator Bracket	25	\$ -	\$ -	46	\$ -	0	\$ -	\$ -
7	LED Illuminator Junction Box	200	\$ 1,744.00	\$ 348,800.00	0	\$ -	0	\$ -	\$ -
8	VES Controller (1-4 cameras)	50	\$ 8,354.00	\$ 417,700.00	50	\$ 417,700.00	0	\$ -	\$ 417,700.00
9	VES Controller (1-8 cameras)	60	\$ 9,101.00	\$ 546,060.00	60	\$ 546,060.00	0	\$ -	\$ 546,060.00
10	Plaza Image Computer	25	\$ 9,677.00	\$ 241,925.00	23	\$ 222,571.00	2	\$ 19,354.00	\$ 241,925.00
11	a. OCR System Hardware	70	\$ 6,894.00	\$ 482,580.00	64	\$ 441,216.00	6	\$ 41,364.00	\$ 482,580.00
	b. OCR System Software License	70	\$ 4,080.00	\$ 285,600.00	64	\$ 261,120.00	6	\$ 24,480.00	\$ 285,600.00
12	OCR Tuning	3	\$ 30,936.00	\$ 92,808.00	0	\$ -	0	\$ -	\$ -
13	Initial Commissioning and Testing	1	\$ 12,410.02	\$ 12,410.02	1	\$ 12,410.02	0	\$ -	\$ 12,410.02
	Subtotal - Materials			\$ 4,595,378.02	1567	\$ 4,119,857.02	14	\$ 85,198.00	\$ 4,205,055.02
14	Mainline Lane Installation (Labor + Materials)	92	\$ 9,615.00	\$ 884,580.00	54	\$ 519,210.00	47	\$ 451,905.00	\$ 971,115.00
15	Other Lane Installation (Labor + Materials)	124	\$ 22,749.00	\$ 2,820,876.00	109	\$ 2,479,841.00	15	\$ 341,235.00	\$ 2,820,876.00
	Subtotal - Labor			\$ 3,705,456.00		\$ 2,998,851.00		\$ 793,140.00	\$ 3,791,991.00

TRA AP SEP8'09 AM 11:46

Submitted By: <u>Ron Ban</u>	Date: <u>7/21/2009</u>	Cumulative Total to Date	\$ 7,997,048.02
TransCore		Total Previous Invoice	\$ 565,899.00
		Current Invoice	\$ 878,338.00

REVIEWED

S.S.

Handwritten signature and date: 8/20/09

2009 AUG 24 PM 1:38

RECEIVED
BARBARA J. SCHOTTLER
HARRIS COUNTY AUDITOR
HOUSTON, TEXAS

TRA AP AUG21'09 PM 3:11

INVOICE

TRANSCORE.

Invoice No. 18145 HCTRA Purchase Order No. P156024 Invoice Date: 7/23/09 Due Date: 8/23/09
Vendor No. 251730334 TransCore Project No. 1309121 Customer No.: H0013

Name of Project: HCTRA VES UPGRADE
Name of Contractor: TransCore

251730334

Bill to: Harris County Toll Road Authority
330 Meadowfern Road
Houston, TX 77067
Attention: Chuck Sanders

Remit to:

TransCore Holdings, Inc.
36120 Treasury Center
Chicago, IL 60694-6100

08/02/09

SUMMARY OF WORK FOR WHICH PAYMENT IS REQUIRED

Item	Item	Total Contract Quantity	Unit Contract Amount	Total Contract Amount	Previous Quantity Invoiced	Previous Amount Invoiced	Current Month Quantity	Current Month Amount	Accumulative Amount
1	VES Camera	600	\$ 1,779.00	\$ 1,067,400.00	68	\$ 120,872.00	0	\$ -	\$ 120,872.00
2	VES Camera Housing	380	\$ 2,226.00	\$ 801,380.00	135	\$ 300,510.00	225	\$ 500,850.00	\$ 801,380.00
3	Camera Junction Box (1 camera/lane)	302	\$ 3,180.00	\$ 963,380.00	196	\$ 625,240.00	38	\$ 121,220.00	\$ 746,460.00
4	Camera Junction Box (3 camera/lane)	93	\$ 3,945.00	\$ 366,885.00	61	\$ 240,645.00	25	\$ 98,625.00	\$ 339,270.00
5	a. LED Illuminator	500	\$ 2,919.00	\$ 1,459,500.00	296	\$ 864,024.00	0	\$ -	\$ 864,024.00
	b. No Charge LED Illuminator		\$ -	\$ -	39	\$ -	0	\$ -	\$ -
6	a. LED Illuminator Bracket	500	\$ 130.00	\$ 65,000.00	296	\$ 38,480.00	0	\$ -	\$ 38,480.00
	b. No Charge LED Illuminator Bracket		\$ -	\$ -	39	\$ -	0	\$ -	\$ -
7	LED Illuminator Junction Box		\$ 1,744.00	\$ -	0	\$ -	0	\$ -	\$ -
8	VES Controller (1-4 cameras)	40	\$ 8,354.00	\$ 334,160.00	27	\$ 225,568.00	30	\$ 250,620.00	\$ 476,178.00
9	VES Controller (1-8 cameras)	65	\$ 9,101.00	\$ 591,565.00	26	\$ 236,626.00	49	\$ 445,949.00	\$ 682,575.00
10	Plaza Image Computer	1	\$ 9,677.00	\$ 9,677.00	0	\$ -	0	\$ -	\$ -
11	a. OCR System Hardware	12	\$ 6,894.00	\$ 82,728.00	0	\$ -	0	\$ -	\$ -
	b. OCR System Software License	11	\$ 4,080.00	\$ 44,880.00	0	\$ -	0	\$ -	\$ -
12	OCR Tuning	0	\$ 30,936.00	\$ -	0	\$ -	0	\$ -	\$ -
13	Initial Commissioning and Testing	0	\$ 12,410.02	\$ -	0	\$ -	0	\$ -	\$ -
	Subtotal - Materials			\$ 5,788,535.00	1183	\$ 2,652,055.00	367	\$ 1,417,264.00	\$ 4,069,319.00
14	Mainline Lane Installation (Labor + Materials)	0	\$ 9,615.00	\$ -	0	\$ -	0	\$ -	\$ -
15	Other Lane Installation (Labor + Materials)	390	\$ 22,749.00	\$ 8,872,110.00	0	\$ -	20	\$ 454,980.00	\$ 454,980.00
	Subtotal - Labor			\$ 8,872,110.00		\$ -		\$ 454,980.00	\$ 454,980.00

Ron Ban

Submitted By:

TransCore

Date: 7/21/2009

Cumulative Total to Date	\$ 4,524,299.00
Total Previous Invoice	\$ 593,129.00
Current Invoice	\$ 1,872,244.00

REVIEWED
S.S.

RECEIVED
BARBARA J. SCHOTTLER
HARRIS COUNTY AUDITOR
HOUSTON, TEXAS

2009 AUG 24 PM 1:38

TRA AP AUG21'09PM3:11

TRA AP SEP8'09AM11:48

RECEIVING FORM

Date: 06/08/09

Section/Person Responsible for PO: 078-Facilities-Maintenance/Felita Fischer

SPLIT PAY

Purchase Order #: P149763--\$148,549.01 & P156924--\$417,349.99

Vendor Name: TRANSCORE

Approved 

Invoice #: 17944

Date 7/7/09

Invoice Amount: \$565,899.00

Batch AJ702880


Description: VES INSTALLATIONS/LABOR (MAY, 2009)

**SPLIT PAY ON LINE ITEM # 3 on P149763 &
PAY ON LINE ITEM # 1 on P156924**

P149763 ORG KEY:57105006 OBJECT CODE: 623000 AMOUNT TO PAY \$148,549.01

P156924 ORG KEY:53005006 OBJECT CODE: 623000 AMOUNT TO PAY \$417,349.99

Approved for Payment

 6/23/09


6/24/09
Section Approval

Authorized Signature

Date

Revised 10/2/06

CP

INVOICE

TRANSCORE.

Invoice No. 17944	HCTRA Purchase Order No. P149763-	Invoice Date: 5/28/09	251730334
Vendor No. 251730334	TransCore Project No. 1308054	Customer No.: H0013	Due Date: 6/28/09
Name of Project: HCTRA VES UPGRADE		07/04/21	
Name of Contractor: TransCore		08/02/21	
Bill to: Harris County Toll Road Authority 330 Meadowfern Road Houston, TX 77067 Attention: Chuck Sanders		Remit to: \$ P156924-417,349.99 ON 53005006-623000	
P149763-\$148,549.01 ON 57105007-623000		TransCore Holdings, Inc. 36120 Treasury Center Chicago, IL 60694-6100	

SUMMARY OF WORK FOR WHICH PAYMENT IS REQUIRED

Item	Item	Total Contract Quantity	Unit Contract Amount	Total Contract Amount	Previous Quantity Invoiced	Previous Amount Invoiced	Current Month Quantity	Current Month Amount	Accumulative Amount
1	VES Camera	400	\$ 1,779.00	\$ 711,600.00	400	\$ 711,600.00	0	\$ -	\$ 711,600.00
2	VES Camera Housing	120	\$ 2,226.00	\$ 267,120.00	120	\$ 267,120.00	0	\$ -	\$ 267,120.00
3	Camera Junction Box (1 camera/lane)	55	\$ 3,190.00	\$ 175,450.00	55	\$ 175,450.00	0	\$ -	\$ 175,450.00
4	Camera Junction Box (3 camera/lane)	25	\$ 3,945.00	\$ 98,625.00	38	\$ 149,910.00	0	\$ -	\$ 149,910.00
5	a. LED Illuminator	300	\$ 2,919.00	\$ 875,700.00	300	\$ 875,700.00	0	\$ -	\$ 875,700.00
	b. No Charge LED Illuminator	25	\$ -	\$ -	46	\$ -	0	\$ -	\$ -
6	a. LED Illuminator Bracket	300	\$ 130.00	\$ 39,000.00	300	\$ 39,000.00	0	\$ -	\$ 39,000.00
	b. No Charge LED Illuminator Bracket	25	\$ -	\$ -	46	\$ -	0	\$ -	\$ -
7	LED Illuminator Junction Box	200	\$ 1,744.00	\$ 348,800.00	0	\$ -	0	\$ -	\$ -
8	VES Controller (1-4 cameras)	50	\$ 8,354.00	\$ 417,700.00	50	\$ 417,700.00	0	\$ -	\$ 417,700.00
9	VES Controller (1-8 cameras)	60	\$ 9,101.00	\$ 546,060.00	60	\$ 546,060.00	0	\$ -	\$ 546,060.00
10	Plaza Image Computer	25	\$ 9,677.00	\$ 241,925.00	23	\$ 222,571.00	0	\$ -	\$ 222,571.00
11	a. OCR System Hardware	70	\$ 6,894.00	\$ 482,580.00	64	\$ 441,216.00	0	\$ -	\$ 441,216.00
	b. OCR System Software License	70	\$ 4,080.00	\$ 285,600.00	64	\$ 261,120.00	0	\$ -	\$ 261,120.00
12	OCR Tuning	3	\$ 30,936.00	\$ 92,808.00	0	\$ -	0	\$ -	\$ -
13	Initial Commissioning and Testing	1	\$ 12,410.02	\$ 12,410.02	1	\$ 12,410.02	0	\$ -	\$ 12,410.02
	Subtotal - Materials			\$ 4,595,378.02	1567	\$ 4,119,857.02	0	\$ -	\$ 4,119,857.02
14	Mainline Lane Installation (Labor + Materials)	92	\$ 9,615.00	\$ 884,580.00	33	\$ 317,295.00	21	\$ 201,915.00	\$ 519,210.00
15	Other Lane Installation (Labor + Materials)	124	\$ 22,749.00	\$ 2,820,876.00	93	\$ 2,115,657.00	16	\$ 363,984.00	\$ 2,479,641.00
	Subtotal - Labor			\$ 3,705,456.00		\$ 2,432,952.00		\$ 565,899.00	\$ 2,998,851.00

Submitted By: <u>Ron Ban</u> TransCore	Date: <u>5/28/2009</u>	Cumulative Total to Date	\$ 7,118,708.02
		Total Previous Invoice	\$ 821,291.00
		Current Invoice	\$ 565,899.00

OK TO PAY
6/3/09
C. K. K. K.

REVIEWED
S. S.

2009 JUN 26 AM 10:24

HOUSTON, TEXAS
HARRIS COUNTY AUDITOR
CHOTT, CPA

TRA AP JUN24'09PM4:15

TRA AP JUL6'09AM10:50

RECEIVING FORM

Date: 06/05/09

Section/Person Responsible for PO: 078-Facilities-Maintenance/Felita Fischer

Purchase Order #: P156924

Vendor Name: TRANSCORE

Approved [Signature]

Invoice #: 17943

Date 7/7/09

Invoice Amount: \$593,129.00

Batch AS 702880

Description: VES Equipment (Camera Junction Boxes & VES Controllers) May, 2009

ORG KEY: 53005006

OBJECT CODE: 623000

P.O. BALANCE: \$ 13,081,066.00

Approved for Payment

[Signature]

6/23/09

[Signature]
6/24/09
Section Approval

Authorized Signature

Date

Revised 10/2/06

INVOICE

TRANSCORE

Invoice No. 17543 HCTRA Purchase Order No. P156924 Invoice Date: 5/28/09 Due Date: 6/28/09
Vendor No. 251730334 TransCore Project No. 1309121 Customer No.: H0013

Name of Project: HCTRA VES UPGRADE
Name of Contractor: TransCore 08/0237

Bill to: Harris County Toll Road Authority
330 Meadowfern Road
Houston, TX 77067
Attention: Chuck Sanders
Remit to: TransCore Holdings, Inc.
36120 Treasury Center
Chicago, IL 60694-6100

SUMMARY OF WORK FOR WHICH PAYMENT IS REQUIRED

Item	Item	Total Contract Quantity	Unit Contract Amount	Total Contract Amount	Previous Quantity Invoiced	Previous Amount Invoiced	Current Month Quantity	Current Month Amount	Accumulative Amount
1	VES Camera	600	\$ 1,779.00	\$ 1,067,400.00	68	\$ 120,972.00	0	\$ -	\$ 120,972.00
2	VES Camera Housing	360	\$ 2,226.00	\$ 801,360.00	135	\$ 300,510.00	0	\$ -	\$ 300,510.00
3	Camera Junction Box (1 camera/lane)	302	\$ 3,190.00	\$ 963,380.00	156	\$ 504,020.00	38	\$ 121,220.00	\$ 625,240.00
4	Camera Junction Box (3 camera/lane)	93	\$ 3,945.00	\$ 366,885.00	47	\$ 185,415.00	14	\$ 55,230.00	\$ 240,645.00
5	a. LED Illuminator	500	\$ 2,919.00	\$ 1,459,500.00	296	\$ 864,024.00	0	\$ -	\$ 864,024.00
	b. No Charge LED Illuminator		\$ -	\$ -	39	\$ -	0	\$ -	\$ -
6	a. LED Illuminator Bracket	500	\$ 130.00	\$ 65,000.00	296	\$ 38,480.00	0	\$ -	\$ 38,480.00
	b. No Charge LED Illuminator Bracket		\$ -	\$ -	39	\$ -	0	\$ -	\$ -
7	LED Illuminator Junction Box		\$ 1,744.00	\$ -	0	\$ -	0	\$ -	\$ -
8	VES Controller (1-4 cameras)	40	\$ 8,354.00	\$ 334,160.00	0	\$ -	27	\$ 225,558.00	\$ 225,558.00
9	VES Controller (1-8 cameras)	65	\$ 9,101.00	\$ 591,565.00	5	\$ 45,505.00	21	\$ 191,121.00	\$ 236,626.00
10	Plaza Image Computer	1	\$ 9,877.00	\$ 9,877.00	0	\$ -	0	\$ -	\$ -
11	a. OCR System Hardware	12	\$ 6,894.00	\$ 82,728.00	0	\$ -	0	\$ -	\$ -
	b. OCR System Software License	11	\$ 4,080.00	\$ 44,880.00	0	\$ -	0	\$ -	\$ -
12	OCR Tuning	0	\$ 30,936.00	\$ -	0	\$ -	0	\$ -	\$ -
13	Initial Commissioning and Testing	0	\$ 12,410.02	\$ -	0	\$ -	0	\$ -	\$ -
	Subtotal - Materials			\$ 5,786,535.00	1083	\$ 2,058,926.00	100	\$ 593,129.00	\$ 2,652,055.00
14	Mainline Lane Installation (Labor + Materials)	0	\$ 9,615.00	\$ -	0	\$ -	0	\$ -	\$ -
15	Other Lane Installation (Labor + Materials)	390	\$ 22,749.00	\$ 8,872,110.00	0	\$ -	0	\$ -	\$ -
	Subtotal - Labor			\$ 8,872,110.00		\$ -		\$ -	\$ -

Submitted By: Ron Ban Date: 5/28/2009
TransCore
Cumulative Total to Date \$ 2,652,055.00
Total Previous Invoice \$ 984,450.00
Current Invoice \$ 593,129.00

REVIEWED
S.S.

CIT TO PAI
2009 JUN 26 AM 10:25
HARRIS COUNTY AUDITOR
HOUSTON, TEXAS
JUL 6 '09

TRA AP JUL 6 '09 AM 10:50

TRA AP JUL 6 '09 AM 10:50

RECEIVING FORM

TRA AP MAY5'09PM2:01

Date: 04/27/09

Section/Person Responsible for PO: Facilities-Maintenance/Felita Fischer

Purchase Order #: P 156924

Vendor Name: TRANSCORE

Approved (NJ)

Invoice #: 17796

Date 5/15/09

Invoice Amount: \$984,450.00

Batch AJS13SS80

Description: HCTRA VES Upgrades--Cameras, Controllers, Software, Hardware, Installation, etc.

completion of	Sam East, Shipman &
I2.	

ORG KEY: 53005006 OBJECT CODE: 62300

P.O. BALANCE: \$ 13,674,195.00

Approved for Payment

(Signature) 5/15/09

Authorized Signature

Date

(Signature)
5/4/09

Section Approval

Revised 10/2/06

(CF)
- 2760 -

257730334
08/0237

INVOICE

TRANSCORE

Invoice No. 17766	HCTRA Purchase Order No. P14348 P156924	Invoice Date: 4/23/09	Due Date: 4/23/09
Vendor No. 251730334	TransCore Project No. 1308054	Customer No.: H0013	
Name of Project: HCTRA VES UPGRADE			
Name of Contractor: TransCore			
Bill to: Harris County Toll Road Authority 330 Meadowfern Road Houston, TX 77067 Attention: Chuck Sanders		Remit to: TransCore Holdings, Inc. 38120 Treasury Center Chicago, IL 60694-6100	

SUMMARY OF WORK FOR WHICH PAYMENT IS REQUIRED

Item	Item	Total Contract Quantity	Unit Contract Amount	Total Contract Amount	Previous Quantity Invoiced	Previous Amount Invoiced	Current Month Quantity	Current Month Amount	Accumulative Amount
1	VES Camera	600	\$ 1,779.00	1,067,400.00	55	\$ 97,845.00	13	\$ 23,127.00	\$ 120,972.00
2	VES Camera Housing	360	\$ 2,226.00	801,360.00	125	\$ 278,250.00	10	\$ 22,260.00	\$ 300,510.00
3	Camera Junction Box (1 camera/lane)	302	\$ 3,190.00	963,380.00	32	\$ 102,080.00	126	\$ 401,940.00	\$ 504,020.00
4	Camera Junction Box (3 camera/lane)	93	\$ 3,945.00	366,885.00	2	\$ 7,890.00	45	\$ 177,525.00	\$ 185,415.00
5	a. LED Illuminator	500	\$ 2,919.00	1,459,500.00	190	\$ 554,610.00	106	\$ 309,414.00	\$ 864,024.00
	b. No Charge LED Illuminator		\$ -	\$ -	18	\$ -	21	\$ -	\$ -
6	a. LED Illuminator Bracket	500	\$ 130.00	65,000.00	190	\$ 24,700.00	106	\$ 13,780.00	\$ 38,480.00
	b. No Charge LED Illuminator Bracket		\$ -	\$ -	18	\$ -	21	\$ -	\$ -
7	LED Illuminator Junction Box		\$ 1,744.00	\$ -	0	\$ -	0	\$ -	\$ -
8	VES Controller (1-4 cameras)	40	\$ 8,354.00	334,160.00	0	\$ -	0	\$ -	\$ -
9	VES Controller (1-8 cameras)	65	\$ 9,101.00	591,565.00	1	\$ 9,101.00	4	\$ 36,404.00	\$ 45,505.00
10	Plaza Image Computer	1	\$ 9,677.00	\$ 9,677.00	0	\$ -	0	\$ -	\$ -
11	a. OCR System Hardware	12	\$ 6,894.00	\$ 82,728.00	0	\$ -	0	\$ -	\$ -
	b. OCR System Software License	11	\$ 4,080.00	\$ 44,880.00	0	\$ -	0	\$ -	\$ -
12	OCR Tuning	0	\$ 30,936.00	\$ -	0	\$ -	0	\$ -	\$ -
13	Initial Commissioning and Testing	0	\$ 12,410.02	\$ -	0	\$ -	0	\$ -	\$ -
	Subtotal - Materials			\$ 5,786,535.00	831	\$ 1,074,476.00	452	\$ 984,450.00	\$ 2,058,926.00
14	Maintain Lane Installation (Labor + Materials)	0	\$ 9,615.00	\$ -	0	\$ -	0	\$ -	\$ -
15	Other Lane Installation (Labor + Materials)	390	\$ 22,749.00	\$ 8,872,110.00	0	\$ -	0	\$ -	\$ -
	Subtotal - Labor			\$ 8,872,110.00		\$ -		\$ -	\$ -

Submitted By: <u>Ron Ban</u> TransCore	Date: <u>4/23/2009</u>	Cumulative Total to Date	\$ 2,058,926.00
		Total Previous Invoice	\$ 1,074,476.00
		Current Invoice	\$ 984,450.00

REVIEWED

S.S.

OK TO PAID
4/29/09
2009 MAY -7 PM 1:17
AUDITOR
HARRIS COUNTY, TEXAS

TRA AP MAY5'09PM2:04

maint.