


Ship Channel Bridge - Day



Ship Channel Bridge - Night



Ship Channel Bridge Stats



Tower Height 514'

Vert. Clearance 175'

Main Span Length 1320'

Lanes 8

Shoulders 4


Concrete 259,425 cu yd.

Cable Stayed 19.5 Miles

Cost \$962 Million

Ship Channel Bridge - Comparison







Ship Channel Bridge - Concrete

How much concrete is 259,425 cu yd.?



= 32,428 Concrete Truck Loads



= 153 miles of concrete trucks lined up end-to-end



= 165 miles of one lane road


How much strand length is in 19.5 miles of Stay?



Stay Cable



How much strand length is in 19.5 miles of Stay?




Stay Cable

There are 45–73 strands in each Stay which equals about 1,245 miles of strand



How much strand length is in 19.5 miles of Stay?



Stay Cable


There are 45–73 strands in each Stay which equals about 1,245 miles of strand

Here's how far 1,245 miles will get you




WHARRIS COUNTY TOLL ROAD AUTHORITY

Ship Channel Bridge Foundation



Ship Channel Bridge Foundation



Proposed Main Pylon Foundation Consists of:

- 48 8' diameter drilled shafts (~420 CY/Shaft)
- 90' long x 165' wide x 18' deep concrete cap (~ 9900 CY)

Pile Load Test Program Instrumentation

Validate/refine design soil parameters



North Pylon Construction Enclosure




Pier M4 Supplemental Support

Support frame for existing M4 foundation


Constructed prior to work on the proposed pylon foundation

Ongoing surveys of existing pier required during construction

Supporting drilled shafts become part of permanent footing in final condition



North Pylon Footing




North Pylon Enclosure

Stage 2 enclosure constructed after existing M4 foundation removed


M4 footing removed along with selected steel pipe piles to allow placement of permanent drilled shafts

Remaining pipe piles cut down to provide 2 feet vertical clearance to bottom of tremie slab




North Pylon Footing


Final configuration
5,500 psi concrete
Mass concrete provisions apply
Stage 2 footing constructed in 3 horz. lifts




Scaled Model in Wind Tunnel





















LOOKING AHEAD >>

2015 2016 2017 2018 2019 2020 2021 2022 2023 2024



Design JEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASONDJEMAMJJASOND 2015 2016 2017 2018 2019 2020 2021 2022 2023 2024		\downarrow		
	Design			
2015 2016 2017 2018 2019 2020 2021 2022 2023 2024	J F M A M J J A S O N D J F M A M J J A S O N D J F M	A M J J A S O N D J F M A M J J A S O N D J F M A M J]	J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D
	2015 2016	2017 2018 20	019 2020 2021	2022 2023 2024



Ship Channel Constructors, a Joint Venture, of Traylor Bros., Inc. & Zachry Construction Corporation








		\downarrow							
D	esign	Bids	Contracts	Phase 1 SB Brid	ge Construction (Westside)			
J F M A M J J A S O N D	J F M A M J J A S O N D	J F M A M J J A S O N D	J F M A M J J A S O N I	D	J F M A M J J A S O N D	J F M A M J J A S O N D	J F M A M J J A S O N D	J F M A M J J A S O N D	J F M A M J J A S O N D
2015	2016	2017	2018	2019	2020	2021	2022	2023	2024





Questions?

